



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

Date: 03.01.2019

TEST REPORT ON CEMENT MORTAR CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Contractor : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.

Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.

Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018

Sample ID : Cement Mortar - Plastering

Size of cubes : 50mmx50mmx50mm

Cross Sectional Area : 2500 mm²

Technical Reference : IS: 516-1959 (Reaffirmed 2008) & IS: 2250-1981

Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	06.12.2018	03.01.2019	0.799	13.5	5.40
2	06.12.2018	03.01.2019	0.746	13.8	5.52
3	06.12.2018	03.01.2019	0.766	14.3	5.72

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

(Signature)
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEER

(Signature)
Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

17.12.2018


TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₀
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2018	17.12.2018	8.180	326.2	14.50
2	10.12.2018	17.12.2018	8.165	354.5	15.76
3	10.12.2018	17.12.2018	8.199	368.1	16.36

Note:


1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಕಛಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ/ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEER


Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

07.01.2019

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

SL.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2018	07.01.2019	8.285	520.3	23.12
2	10.12.2018	07.01.2019	8.264	536.4	23.84
3	10.12.2018	07.01.2019	8.259	489.1	21.74

Note:


1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯಾಕರು
ಯಶವಂತಪುರ ಉಪ-ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorized Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

17.12.2018


TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₀
Compressive Strength as on : 7th day

SLNo.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2018	17.12.2018	8.184	320.3	14.24
2	10.12.2018	17.12.2018	8.166	359.5	15.98
3	10.12.2018	17.12.2018	8.191	349.1	15.52

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯತರು
ಯಶವಂತಪುರ ಸುವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS


Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

07.01.2019

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₀
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	10.12.2018	07.01.2019	8.285	520.2	23.12
2	10.12.2018	07.01.2019	8.264	536.4	23.84
3	10.12.2018	07.01.2019	8.281	498.1	22.14


Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

(Signature)
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS
(Signature)
Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

20.12.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete - Column footing
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₅
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	13.12.2018	20.12.2018	8.235	395.6	17.58
2	13.12.2018	20.12.2018	8.228	408.5	18.16
3	13.12.2018	20.12.2018	8.289	419.1	18.63

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯಂತರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

31.12.2018


TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete - Column footing
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₅
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	13.12.2018	31.12.2018	8.365	620.3	27.57
2	13.12.2018	31.12.2018	8.389	649.1	28.85
3	13.12.2018	31.12.2018	8.346	608.7	27.05

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.


ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯತೆ
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS


Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

20.12.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete - Column footing
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₅
Compressive Strength as on : 7th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	13.12.2018	20.12.2018	8.265	389.6	17.32
2	13.12.2018	20.12.2018	8.228	410.5	18.24
3	13.12.2018	20.12.2018	8.282	429.1	19.07

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ನಿರ್ದೇಶಕರಾದ ಅಧೀನದಲ್ಲಿ
ನಿರ್ದೇಶಕರಾದ ಅಧೀನದಲ್ಲಿ
ನಿರ್ದೇಶಕರಾದ ಅಧೀನದಲ್ಲಿ

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorized Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.

e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

31.12.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.
Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete - Column footing
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₅
Compressive Strength as on : 28th day

Sl.No.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	13.12.2018	31.12.2018	8.385	620.5	27.58
2	13.12.2018	31.12.2018	8.364	619.5	27.53
3	13.12.2018	31.12.2018	8.338	606.1	26.94

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

(Signature)
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯಂತರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550



CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2008 Certified Company

IAS-ANZ



Job No.: CQCE/BBMP/SKSIPL/W.No.17/2018-19

22.12.2018

TEST REPORT ON COMPRESSIVE STRENGTH OF CONCRETE CUBES

Client : Executive Engineer, Rajarajeshwari Nagara Division, BBMP, Bangalore.
Agency : Sri. B.N Girish
SKS Infrastructure Pvt. Ltd.
#180, K.G Nagar, 1st Main Road, Bangalore-560019.

Name of the work : Construction of Dhyana Mandira at JP Park Phase II in Ward No.17.
Reference : EE/RRND/Wo. No/000074/2017-18 dated:08.02.2018
Sample ID : Cement Concrete - Pedestals
Size of cubes : 150mmx150mmx150mm
Cross Sectional Area : 22500 mm²
Technical Reference : IS: 516-1959 (Reaffirmed 2008)
Grade of Concrete : M₂₅
Compressive Strength as on : 7th day

SLNo.	Date of casting	Date of testing	Weight of cube (Kg)	Failure load (KN)	Compressive strength (N/mm ²)
1	15.12.2018	22.12.2018	8.258	389.6	17.32
2	15.12.2018	22.12.2018	8.282	405.2	18.01
3	15.12.2018	22.12.2018	8.264	416.1	18.49

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧೀಯಂಕರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಜಿಲ್ಲಾ ಪಂಚಾಯತ್ ಮಹಾನಗರ ಕಾಲೇಜು

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

Office & Laboratory : # 133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore - 560 056.
e-mail:civilqualityconsultants@gmail.com Ph: 080-23240644 / Mob: 8553518550